


## COMPLETION REPORT

|                            |                                                   |                                                                              |        |         |
|----------------------------|---------------------------------------------------|------------------------------------------------------------------------------|--------|---------|
| 1                          | Name of the work                                  | Improvements to roads and drains at Soundarya Layout in Ward-14 Bagalagunte. |        |         |
| 2                          | Sanctioned Estimate No. & Date                    | P8NO. C&D2/92/14.18.2014.2.04                                                |        |         |
| 3                          | Head of Account which is chargeable               | P604 2415                                                                    |        |         |
| 4                          | Instrument Order NO. & Date                       | WONO, 28.10.2014/201/14.18.2014.2.04                                         |        |         |
| 5                          | Name Of Contractor                                | KRIDL                                                                        |        |         |
| 6                          | Time Stipulated for Completion of work            |                                                                              |        |         |
| a                          |                                                   |                                                                              |        |         |
| b                          | Delay in Exculpation of Work                      |                                                                              |        |         |
| 7                          | Measurement recorded in                           | 3401370 340146                                                               |        |         |
| 8                          | Check Measurement of the Asst                     |                                                                              |        |         |
| 9                          | Name of the office/official in charge of the work |                                                                              |        |         |
| 10                         | a) Asst. Eng/junior Eng                           | D.S. M. K. R. G. R.                                                          |        |         |
|                            | b) Asst. Exe Engineer                             | R. S. M. K. R. G. R.                                                         |        |         |
| Sanctioned Estimate Amount |                                                   | Amount Claims As per Actually Vide As per bills                              | Excess | Savings |
| 3000                       |                                                   | 3989523.00                                                                   | —      | 10422   |


- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

  
ASSISTANT ENGINEER.

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,

Dasaraj 1st Stage, Bangalore - 560 073

  
ASSISTANT EXECUTIVE ENGINEER.

ಇ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ  
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ  
ಪಾಣಜಿಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073